

I&TS HSW Management System

4-01F01 Roof Inspection Check

Building Details		
Building Name: Leske Building Building No: RW079	Date of Inspection: 10/04/2019	Inherent Risk
	Keys required: Plant Room	Medium

Roof Access Details

There is external access to the roof from a fixed ladder in the plant area on the eastern end of the building to access the plant area. However, method of access shall depend on the specific job being undertaken via a risk assessment process.

I&TS HSW Management System

4-01F01 Roof Inspection Check

			Do not carry out any tasks at an unguarded roof unless a fall prevention device is implemented or restraint method.
	Slip & trip hazard Walking on roof	Rare x Minor Low	Walk and do not run. Wear protective footwear. Uneven levels create trip hazards. Stop work if weather makes footing risky.
	Environmental hazard		